

Glendale Community College District

May 17, 2010

INFORMATIONAL REPORT NO. 4

REPORT OF RECOMMENDATION

TO: Board of Trustees

SUBMITTED BY: Dawn Lindsay, Superintendent/President

REVIEWED BY: Ron Nakasone, Interim Executive Vice President,  
Administrative Services

PREPARED BY: Susan Courtney, Interim Director, Business Services

SUBJECT: MEASURE G FUNDS BALANCES AND SCHEDULE  
UPDATE

---

Attached is a summary report on Measure G Fund activity and budget balances through April 30, 2010.

The report reflects the re-allocation agreed upon by the Board of Trustees and will be updated and presented at each board meeting.

The project schedule update report is enclosed and has been updated with the current status or proposed status of the projects.

## Project Schedule Update:

### Technology

- Additional funds allocated from reserves, Lab/College Services and interest for the implementation of People Soft software.
- Oracle/PeopleSoft Campus Solutions application implementation agreement has been signed and work is ongoing. Go live planned for Summer session 2010.
- Funds encumbered for implementation consultants.

### Allied Health/Aviation (Bhupesh Parikh) Bldg. COMPLETED and Closed Out

- Remaining project funds allocated for connection of Central Plant #2 to existing four buildings.
- Connection of Central Plant #2 to five buildings project awarded and work ongoing.
- Transfer of \$267,176 in project allocation balance to Garfield project allocation.

### Garfield Campus Expansion Project

- Occupancy expected **FALL 2011**.
- Design/build contract awarded on November 17, 2008. Notice to proceed issued 1/5/09.
- College staff has identified value engineering cost reductions of \$143,800 with the design/build firm.
- College staff and design/build firm has finalized preliminary design.
- Inspection and test labs service approved and providing input into the project design.
- Transfer of \$267,176 of funds from Allied Health allocation balance to Garfield allocation.
- Available balance after credit and transfer of funds does not reflect encumbrances for testing, inspection, and DSA fee costs.
- New modular child care building being utilized.
- Final grading and under ground utility installation on Adams site beginning.

### Planning

- Continued future project planning and update of District Master Plan.
- Consultant retained for educational master planning services.

### Lab/College Services Project

- College has been notified that the project planning may continue as of 5/7/09. Time schedule reflects sending construction drawings to DSA for approval. In January 2010.
- Structural redesign of the building to accommodate a new shoring wall project approach to reduce over all building costs is being explored.
- Project design being reviewed for all possible cost reductions.
- Current estimate for Fall 2013 occupancy.

GO Bond Financial Status Report as of April 30, 2010

| Project                            | New Allocation<br>As of Sept. 1, 2009 | Prior Year<br>Expenditures (a) | 2009-10<br>Expense | 2009-10<br>Encumbrances | Total<br>Expenditures | Total<br>Available | Project<br>Status |
|------------------------------------|---------------------------------------|--------------------------------|--------------------|-------------------------|-----------------------|--------------------|-------------------|
| 1 Technology (b)                   | 7,693,547                             | 5,229,955                      | 2,083,051          | 196,452                 | 7,509,458             | 184,089            | Summer 2010       |
| 2 Garfield Campus (c)              | 22,489,510                            | 7,521,543                      | 2,153,795          | 12,817,518              | 22,492,856            | (3,346)            | Spring 2011       |
| *3 Lab/College Services (h)        | 18,683,027                            | 655,296                        | 410,184            | 246,796                 | 1,312,276             | 17,370,751         | Fall 2013         |
| 4 Infrastructure                   | 2,160,922                             | 1,552,116                      | 161,670            | 14,730                  | 1,728,516             | 432,406            | On-going          |
| *5 Planning                        | 834,759                               | 722,065                        | 85,589             | 37,202                  | 844,856               | (10,097)           | On-going          |
| 6 Facility Renovation              | 2,480,697                             | 2,480,697                      | -                  | -                       | 2,480,697             | -                  | Complete          |
| *7 Allied Health (e)               | 10,301,850                            | 10,294,917                     | 4,785              | -                       | 10,299,702            | 2,148              | Complete          |
| 8 COPS Payment                     | 306,453                               | 306,453                        | -                  | -                       | 306,453               | -                  | Complete          |
| 10 Temp O & M Bldg                 | 229,524                               | 229,524                        | -                  | -                       | 229,524               | -                  | Complete          |
| 11 Network/Telephone               | 1,978,103                             | 1,978,103                      | -                  | -                       | 1,978,103             | -                  | Complete          |
| *12 Science Center                 | 6,989,932                             | 6,989,932                      | -                  | -                       | 6,989,932             | -                  | Complete          |
| 13 Parking (d) (1185 spaces)       | 26,189,386                            | 26,178,157                     | 5,170              | -                       | 26,183,327            | 6,059              | Complete          |
| 14 Health & Wellness (A/C for Gym) | 994,480                               | 994,480                        | -                  | -                       | 994,480               | -                  | Complete          |
| 15 Athletic Facilities             | 4,417,324                             | 4,417,324                      | -                  | -                       | 4,417,324             | -                  | Complete          |
| 16 Reserves (f)                    | 206,583                               | -                              | -                  | -                       | -                     | 206,583            | Complete          |
| <b>Total</b>                       | <b>105,956,097</b>                    | <b>69,550,562</b>              | <b>4,894,289</b>   | <b>13,322,653</b>       | <b>87,767,504</b>     | <b>18,188,593</b>  |                   |

Notes:

- (a) Prior year expenditures adjusted to reflect transfer of expenditures per Board approvals.
- (b) The allocation for Technology includes funding for ERP. Allocation includes \$3,100,000 for People Soft implementation from Res., Lab/CS and interest 9/1/08.
- (c) Garfield Campus project reflects an additional \$6,133,000 + \$267,176 approved by the Board of Trustees in November 2005 & February 2009.
- (d) Parking Project: Reflects \$5.6M addition, reflects \$1M from Allied Health, reflects transfer of expenses to other projects. Does not include funds from Parking JPA or COPS which are budgeted in Fund 15. Reflects an additional \$466,323 from reserves to cover cost increases.
- (e) Allied Health: Reflects additional \$8M, reflects reduction of \$1M due to Foundation donation (budgeted in Fund 15). Phase II Central Plant #2 connection to SG, AT, LB, & AA estimated at \$800,000. Transfer of \$267,176 to Garfield project approved by Board February 2009.
- (f) Reflects unallocated additional interest of \$606,511 through June 2008; \$500,000 FY 08-09; interest and \$2.0M reserve transferred to Technology 09/01/08. Available balance reflects transfer of \$283,027 to Lab/College Services project for cash purposes. Reflects transfer of \$466,323 to parking to cover additional costs.
- (g) Election expense costs reimbursed and moved to reserve (not payable from bond proceeds).
- (h) Increase in allocation \$283,027 for cash purposes and \$283,027 will be returned to reserve upon final issuance on bond. Transfer of \$600,000 to Technology 9/1/08. Transfer of \$267,176 to Garfield February 2009.
- \* These projects have received state funding: Science Center (\$5.1 million); Infrastructure (\$454,000 of Measure G dollars used to match State Scheduled Maintenance dollars); Allied Health (\$9.9 million); Lab/College Services (\$32.5 million).

25